

Annex III. Dooary Monitoring Field Sheet


ForSite Project



Sampling date: 5-4-17	Start date: 13-3-17
Operator: ANTONIO CACHINERO VIVAR	Recent Weather: DRY & CLOUDY.

Precipitation	Sampled ✓	Reused		Vol (mL)	Contamina tion X	Rain Gauge Open site (DR1)	
		Funnel ✓	Bottle ✓			Vol (mL)	Bottle replaced ✓
DP1	✓			390		5400	✓
DP2	✓			380			
DP3	✓			390			
Total	#			1160 mL			
Subsampled bottles to lab: #				250 mL	250		

Throughfall	Sampled ✓	Reused		Vol (mL)	Contamination X
		Funnel ✓	Bottle ✓		
DT1	✓			280	X
DT2	✓			290	
DT3	✓			310	
DT4	✓			300	
DT5	✓			310	
DT6	✓			290	
DT7	✓			250	
DT8	✓			290	X
DT9	✓			280	
DT10	✓			300	
DT11	✓			320	
DP12	✓			310	
DT13	✓			300	
DT14	✓			320	
DT15	✓			290	
DT16	✓			300	
DT17	✓			290	X
DT18	✓			210	
DT19	✓			340	
DT20	✓			340	X
Total	#			4750 mL	
Subsampled bottles to lab: #				250 mL	

Sampling comment, maintenance required:

Completed: 

For Lab Use:	Conductivity	Temperature °C	pH	Date	Lab operator
DP	18.38	9.9	5.8	18/04	
DT	38.41	11.2	5.71	18/04	

Prepared by: Antonio Cachinero Vivar	Date issued: 2017-02-22	Page 1 of 1
Approved by: Thomas Cummins	Review date: 2017-02-27	
This sheet will be published as http://forsite.ucd.ie/pdf/Dooary_Fieldsheet_yymmdd.pdf , where yymmdd is the sampling date		